Completion Report

1	Name of Work	Construction of SSM wall at survey No. 33 Mallsandra in ward no. 13 in Shettihalli Sub Dividion.
2	Sanctioned Estimate No. & Date	JC/AS/PR/70/16-17, Dtd : 13.01.2017 EE/DD/TS/111/16-17, Dtd : 27.01.2017
3	Head of Acount which is chargeable	P-1771
4	Instrument order No. & Date	EE/DD/WO/30/17-18, Dtd : 21.08.2017
5	Name of Contractor	Gnanendra Murthy MD
6	a)Time stipulated for completion work	90
	b)Delay in execulation of work	
7	Measurement recorded in MB	
	Page No.	
8	Check Measurement of the Asst	
	Exe. Eng./Exe.Eng. On	
9	Name of the work	
	Incharge of the work	
10	a)Junior/ Asst. Eng.	Krishnappa
	b)Asst. Exe. Engineer	Jayalingappa BL

Sanctioned Estimate amount in Lakhs	Amount claims as per actually vide as per bills	Excess	Savings
45.00			

1) Certified that the above work has been completed within the stipulated time noted in the Work Order.
2) Certified that the Contractor has dealyed and completed the work necessary fine as been recovered.
3) Certified that the above work has been executed by the Contractor satisfactory in accordence with the satisfaction as embodied int aggrement.

Assistant Engineer
Ward No.13

Assistant Executive Engineer
Shettihalli Sub-division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner